



MACIAS, GUTIERREZ & CO., P.C.  
CERTIFIED PUBLIC ACCOUNTANTS  
ESPANOLA, NEW MEXICO  
[www.mgandc.com](http://www.mgandc.com)

---

# **STATE OF NEW MEXICO**

## **ACEQUIA DE LA CIENEGA**

Independent Accountants' Report on Applying  
Agreed-Upon Procedures (Tier 3)

Year Ended December 31, 2017

**STATE OF NEW MEXICO**

**ACEQUIA DE LA CIENEGA**

**Independent Accountants' Report on Applying  
Agreed-Upon Procedures (Tier 3)**

**Year Ended December 31, 2017**

---

**STATE OF NEW MEXICO  
ACEQUIA DE LA CIENEGA**

**Table of Contents  
December 31, 2017**

---

		<b><u>Page</u></b>
Title Page		i
Table of Contents		ii
Official Roster		iii
Independent Accountants' Report on Applying Agreed-Upon Procedures (Tier 3)		iv-vi
	<b><u>Exhibit</u></b>	
Project Schedule - Summary	A	1
Project Schedule - Detail	B	2
Schedule of Findings and Responses		3
Exit Conference		4

**STATE OF NEW MEXICO  
ACEQUIA DE LA CIENEGA**

**Official Roster  
at December 31, 2017**

---

<u>Name</u>		<u>Title</u>
	<b><u>Commissioners</u></b>	
Robert R. Romero		Chairman
Quinn Simmons		Secretary
Brenda Dominguez		Treasurer



Macias, Gutierrez  
& Co., P.C.

*Certified Public Accountants  
Member AICPA, NMSCPA*

---

1302 Calle De La Merced, Suite A  
Española, New Mexico 87532  
505.747.4415  
Fax 505.747.4417

## **INDEPENDENT ACCOUNTANTS' REPORT ON APPLYING AGREED-UPON PROCEDURES (TIER 3)**

---

To: Robert R. Romero, Chairman  
Acequia de la Cienega #13003  
and  
Wayne A. Johnson  
New Mexico State Auditor

We have performed the procedures enumerated below, which were agreed to by the Acequia de la Cienega (ADLC) and the Office of the State Auditor on the Tier Verification, the State-Funded Capital Outlay Expenditures and Reimbursements and Other (Items 1-7) for the year ended **December 31, 2017**, included in the accompanying information provided to us by management of the Acequia de la Cienega. The Acequia de la Cienega is responsible for the Tier Verification, the State Funded Capital Outlay Expenditures and Reimbursements and Other (Items 1-7) for the year ended December 31, 2017 included in the accompanying information provided to us by the management of the ADLC. The sufficiency of these procedures is solely the responsibility of the parties specified in this report. Consequently, we make no representation regarding the sufficiency of the procedures described below either for the purpose for which this report has been requested or for any other purpose. The procedures and associated findings (Results of Procedures Performed) are as follows:

The Contractor shall request and review all state-funded capital outlay awards, joint powers agreements, correspondence and other relevant documentation for the capital outlay award funds expended by the recipient that meet Tier 3 criteria.

1. Before beginning the procedures below, the IPA must verify the local public body's revenue calculation and tier determination using the form provided at [www.osanm.org](http://www.osanm.org) under "Tiered System Reporting Main Page."

We verified the Acequia de la Cienega's revenue calculation and tier determination. The Acequia de la Cienega's cash basis revenue was less than \$50,000 and expended at least 50% of, or the remainder of a capital outlay award which meets the criteria for **Tier 3 determination**.

2. **The Contractor shall test all state-funded capital outlay expenditures to:**

### **Procedures**

- a) Determine that amount recorded as disbursed agrees to adequate supporting documentation. Verify that amount, payee, date and description agree to the vendor's invoice, purchase order, contract and cancelled check, as appropriate.

---

• e-mail: [jimmymac20@juno.com](mailto:jimmymac20@juno.com)

- b) Determine that disbursements were properly authorized and approved in compliance with the budget, legal requirements and established policies and procedures.
- c) Determine that the bid process (or request for proposal process if applicable), purchase orders, contracts and agreements were processed in accordance with the New Mexico Procurement Code (Section 13-1-28 through 13-1-99 NMSA 1978) and State Purchasing Regulations (1.4.1 NMAC) and Regulations Governing the Per Diem and Mileage Act (2.42.2 NMAC).
- d) Determine the physical existence (by observation) of the capital asset based on expenditures to date.
- e) Verify that status reports were submitted to the state agency per terms of agreement and amounts in the status report agree with the general ledger and other supporting documentation.

**Results of Procedures Performed**

- a) We determined that amounts recorded as disbursed agreed to adequate supporting documentation and we verified that amounts, payees, dates and descriptions agreed to the vendor's invoices, purchase orders, contracts and cancelled check copies, as appropriate. There were two active projects. For Project 13-1598, we examined one disbursement totaling \$21,245.79. For Project 14-1817, we examined two disbursements totaling \$24,999.99. Project 14-1818 had no activity in 2017.
- b) We determined that disbursements were properly authorized and approved in compliance with the budget, legal requirements and established policies and procedures.
- c) We determined that the bid process (or request for proposal process if applicable), purchase orders, contracts and agreements were processed in accordance with the New Mexico Procurement Code (Section 13-1-28 through 13-1-99 NMSA 1978) and State Purchasing Regulations (1.4.1 NMAC).
- d) We determined the physical existence by photographs of the capital asset based on expenditures to date.
- e) We verified that status reports were submitted to the state agency per terms of agreement and amounts in the status report agree with accounting records and other supporting documentation.

**3. Procedures**

If the project was funded in advance, the Contractor shall determine if the award balance (and cash balance) appropriately reflects the percentage of completion based on the project schedule and expenditures to date.

**Results of Procedures Performed**

There were two active projects. The projects were not intended to be funded in advance but on a reimbursement basis.

**4. Procedures**

If the project is complete, the Contractor shall determine if there is unexpended balance and whether it was reverted per statute and agreement with the grantor.

**Results of Procedures Performed**

Project 13-1598 is complete and there is no unexpended balance in agreement with the grantor. Project 14-1817 is complete and there is an unexpended balance of \$0.01 in agreement with the grantor.

**5. Procedures**

The Contractor shall determine whether cash received for the award was accounted for in a separate fund or separate bank account that is non-interest bearing if so required by the capital outlay agreement.

**Results of Procedures Performed**

Since the projects were approved on a reimbursement basis, no separate fund or bank accounts were required.

**6. Procedures**

The Contractor shall determine whether reimbursement requests were properly supported by costs incurred by the recipient. The Contractor shall determine whether the costs were paid by the local public body prior to the request for reimbursement.

**Results of Procedures Performed**

We determined that reimbursement requests were properly supported and the Acequia incurred costs prior to the submission of requests for funding from the New Mexico Interstate Stream Commission. There were two active projects. For Project 13-1598, we examined one reimbursement request totaling \$21,245.79. For Project 14-1817, we examined two reimbursement requests totaling \$24,999.99.

**7. Other Procedures**

If information comes to the Contractor's attention (regardless of materiality) indicating any fraud, illegal acts, noncompliance, or any internal control deficiencies, disclose in the report as required by Section, 12-6-6 NMSA 1978. The findings must include the required content per Section 2.2.2.10 (I) (3) (C) NMAC.

**Results of Procedures Performed**

No exceptions were found as a result of applying the procedures described above (regardless of materiality) indicating any fraud, illegal acts, noncompliance or any internal control deficiencies.

\* \* \* \* \*

This agreed-upon procedures engagement was conducted in accordance with attestation standards established by the American Institute of Certified Public Accountants. We were not engaged to and did not conduct an examination or a review, the objective of which would be the expression of an opinion or conclusion, respectively, on the Tier Verification, State-Funded Capital Outlay Expenditures and Reimbursements or Other for the Acequia de la Cienega for the year ended December 31, 2017, included in the accompanying information provided to us by management of the Acequia de la Cienega. Accordingly, we do not express such an opinion or conclusion. Had we performed additional procedures, other matters might have come to our attention that would have been reported to you.

This report is intended solely for the information and use of the Acequia de la Cienega, the New Mexico State Auditor's Office, the Department of Finance and Administration, Local Government Division and the New Mexico Legislature and is not intended to be and should not be used by anyone other than the specified parties.

*Macias, Gutierrez & Co., CPAs, P. C.*

Macias, Gutierrez & Co., CPAs, P. C.  
Espanola, New Mexico 87532  
May 1, 2018

**STATE OF NEW MEXICO  
 ACEQUIA DE LA CIENEGA  
 Agreed-Upon Procedures (Tier 3)  
 For the Year Ended December 31, 2017**

**Exhibit A**

<b>Capital Outlay Project No.</b>	<b>Pay Request</b>	<b>Amount Awarded</b>	<b>Amount Requested/ Received</b>	<b>Actual Amount Expended</b>	<b>Remaining Balance</b>	<b>Actual Legislation</b>	<b>Effective Dates</b>
13-1598 STB		<u>\$ 82,667.00</u>				Laws of 2013, Chapter 226, Section 29, Paragraph 31, to construct improvements, including replacement of valves and pipeline, to the acequia de la Cienega in La Cienega in Santa Fe county.	Through 6/30/2017
	1		\$ 57,702.96	\$ 57,702.96	\$ 24,964.04		
	2		3,718.25	3,718.25	21,245.79		
	3		<u>21,245.79</u>	<u>21,245.79</u>	-		
			<u>\$ 82,667.00</u>	<u>\$ 82,667.00</u>	<u>\$ -</u>		
14-1817-STB		<u>\$ 25,000.00</u>				Laws of 2014, Chapter 66, Section 21, Paragraph 26, to construct, equip and install piping and spillway modifications, make related improvements and replace the gate valve connecting the acequia to the pond for the acequia de la Cienega in Santa Fe county.	Through 6/30/2018
	1		\$ 6,232.99	\$ 6,232.99	\$ 18,767.01		
	2		<u>18,767.00</u>	<u>18,767.00</u>	0.01		
			<u>\$ 24,999.99</u>	<u>\$ 24,999.99</u>	<u>\$ 0.01</u>		
14-1818-STB		<u>\$ 75,000.00</u>				Laws of 2014, Chapter 66, Section 21, Paragraph 27, to construct, equip and install an electrical pump system and well and make improvements for the acequia de la Cienega in Santa Fe county.	Through 6/30/2018
	1		<u>\$ 5,885.00</u>	<u>\$ 5,885.00</u>	<u>\$ 69,115.00</u>		



STATE OF NEW MEXICO  
 ACEQUIA DE LA CIENEGA  
 Agreed-Upon Procedures (Tier 3)  
 For the Year Ended December 31, 2017

Exhibit B

Grant No.	Pay Request	Request Date	Amount Awarded	Amount Requested/ Received	Date Received	Invoice Amount	Check Number	Check Date	Actual Amount Expended	Vendor Paid
13-1598			<u>\$ 82,667.00</u>							
STB										
	1	9/29/2016		\$ 57,702.96	10/26/2016	\$ 57,702.96	51439	10/26/2016	\$ 57,702.96	C.J. Mead Construction Co., Inc.
	2	11/16/2016		<u>3,718.25</u>	11/30/2016	<u>3,718.25</u>	16	11/30/2016	<u>3,718.25</u>	C.J. Mead Construction Co., Inc.
			Through 2016	61,421.21		61,421.21			61,421.21	
	3	11/30/2016		<u>21,245.79</u>	5/15/2017	<u>21,245.79</u>	59145	5/22/2017	<u>21,245.79</u>	C.J. Mead Construction Co., Inc.
			Total	<u>\$ 82,667.00</u>		<u>\$ 82,667.00</u>			<u>\$ 82,667.00</u>	
14-1817			<u>\$ 25,000.00</u>							
STB										
	1	6/28/2016		\$ 6,232.99	5/15/2017	\$ 6,232.99	59143	5/22/2017	\$ 6,232.99	William J. Miller Engineers , Inc.
	2	11/30/2016		<u>18,767.00</u>	5/15/2017	<u>18,767.00</u>	59145	5/22/2017	<u>18,767.00</u>	C.J. Mead Construction Co., Inc.
			Total	<u>\$ 24,999.99</u>		<u>\$ 24,999.99</u>			<u>\$ 24,999.99</u>	
14-1818			<u>\$ 75,000.00</u>							
STB										
	1	5/26/2016	Through 2016	<u>\$ 5,885.00</u>	6/13/2016	<u>5,885.00</u>	12	6/19/2016	<u>\$ 5,885.00</u>	Dennisson Drilling of New Mexico, Inc.

**STATE OF NEW MEXICO  
ACEQUIA DE LA CIENEGA**

**Schedule of Findings and Responses  
Year Ended December 31, 2017**

---

	<u>Type of Finding *</u>	<u>Prior Year Finding Number</u>	<u>Current Year Finding Number</u>
<b>Current Year Findings:</b>			
None	N/A	N/A	N/A
<b>Follow-up on Prior Year Findings:</b>			
Late Report	D	2016-001	Resolved

**\* Legend for Findings:**

- A. Fraud
- B. Illegal Act(s)
- C. Internal Control Deficiency(ies)
- D. Noncompliance

**STATE OF NEW MEXICO  
ACEQUIA DE LA CIENEGA**

**Exit Conference  
Year Ended December 31, 2017**

---

**EXIT CONFERENCE**

The report contents were discussed at a telephonic exit conference held on May 3, 2018 with the following:

Acequia de la Cienega

By telephone:

Robert R. Romero, Chairman  
Ana Berry, Bookkeeper

Accounting Firm

James R. (Jim) Macias, CPA